

QP/8.2.4/F03/R-0			FINAL / PRE-DISPATCH INSPECTION REPORT					GREWAL ENGINEERING WORKS								
Part Name : Dowel Pin			ITEM CODE : 1968889		DRG.No : BE 535 4		REPORT NO. PDI-0038		DATE 11.07.2026							
Lot Size 1000		Lot No 01		Challan No/Dt. 26-27/1032		MIN. No. /Dt.		VENDER CODE 302235								
S. No.			DESCRIPTION					YES		NO						
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.								✓								
2. Heat treatment cut sample enclosed.										✓						
3. Part produced with regular production process.								✓								
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Ø 14 (+.01 /+0.02)	Mic 0.001	5/Lot		14.014	14.015	14.015	14.016	14.013	14.016	14.014	14.014	14.018	14.014		O
02	Dim 38 (±0.30)	Vernier 0.02	5/Lot		37.98	37.98	37.90	37.96	38.10	37.96	37.92	37.90	37.98	38.10		O
03	Dim 13..00(±0.10)	Vernier 0.02	5/Lot		13.02	13.02	13.00	13.00	13.02	12.96	13.00	13.06	13.00	12.98		O
04	Hard & Temp. 32-38 HRC	H / Tester	5/Lot		36.24	36.50	34.66	35.16	36.20	35.50	36.52	35.28	35.92	35.26		O
05	Chemfer 1×45°, 4 X 20° Visual no burs, no rust		100%		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK		O
△ =Under Devation, O = OK, X = Segeregated INSPECTED BY APPROVED BY																
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters: All dimensions as per drawing Identification Mark/Location: Sticker on box 2 Lot segeregated for 'X' marked dimention 3 Gauges are available & calibrated.																
										YES ()		NO (✓)				
										YES (✓)		NO ()				