

QP/8.2.4/F03/R-0			FINAL / PRE-DISPATCH INSPECTION REPORT						GREWAL ENGINEERING WORKS							
Part Name : Connecting Pin			ITEM CODE : 93715772		DRG.No : DA 5774		REPORT NO.		DATE							
Lot Size		Lot No		Challan No/Dt.		MIN. No. /Dt.		VENDER CODE								
S. No.		DESCRIPTION						YES		NO						
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.																
2. Heat treatment cut sample enclosed.																
3. Part produced with regular production process.																
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION						OBSERVED				DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Dim 10(±1.00)	Mic 0.01	5/lot													
02	Dia. 8 (+0.025/+0.061) P G		5/lot													
03	Dia. 8(-0.09)	Mic 0.001	5/lot													
04	Dia. 6(-0.08)	S G	5/lot													
05	Dim 0.74 (0.05)	Slip Gauge	5/Lot													
06	Dim 11(+0.30)	Vernier 0.02	5/lot													
07	Dim 8(-0.30)	Vernier 0.02	5/lot													
08	Dim 13 (±0.20)	Vernier 0.02	5/lot													
09	Dim 16(±0.20)	Vernier 0.02	5/lot													
10	Hard & Temp. (22-29Hrc)	H / Tester	5/Lot													
11	Pep of hole to Dia 8 0.15	Layout	5/Lot													
12	Zn plating.Vender Code as "G"Chf .5x45	Visual	100 %													
△ =Under Devation, O = OK, X = Segeregated																
INSPECTED BY								APPROVED BY								
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters : Identification Mark/Location : 2 Lot segeregated for 'X' marked dimention 3 Gauges are available & calibrated.																

YES () NO ()
YES () NO ()