

QP/8.2.4/F03/R-0		FINAL / PRE-DISPATCH INSPECTION REPORT						GREWAL ENGINEERING WORKS							
Part Name : Spacer main		ITEM CODE : 93662007		DRG.No : CF 2004		REPORT NO.		DATE							
Lot Size		Lot No		Challan No/Dt.		MIN. No. /Dt.		VENDER CODE							
S. No.		DESCRIPTION						YES		NO					
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.															
2. Heat treatment cut sample enclosed.															
3. Part produced with regular production process.															
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION	
					1	2	3	4	5	6	7	8	9	10	Δ O X
01	Ø 40.0 (±0.20)	Vernier 0.02	5/Lot												
02	Ø 25.5 (±0.20)	Vernier 0.02	5/Lot												
03	Ø 33.0 (±0.20)	Vernier 0.02	5/Lot												
04	Dim. 24.8 (-0.20)	Vernier 0.02	5/Lot												
05	Dim .5.0 (±0.20)	Vernier 0.02	5/Lot												
06	No cracks, dents etc.	Visual	100%												
	Zn plating.														
△ =Under Devation, O = OK, X = Segeregated															
INSPECTED BY								APPROVED BY							
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters : Identification Mark/Location : 2 Lot segeregated for 'X' marked dimention 3 Gauges are available & calibrated.															

YES () NO ()
 YES () NO ()