

QP/8.2.4/F03/R-0			FINAL / PRE-DISPATCH INSPECTION REPORT					GREWAL ENGINEERING WORKS							
Part Name : Hand Acc Rod			ITEM CODE : 93359931 DRG.No: BE 9933					REPORT NO.		DATE					
Lot Size		Lot No		Challan No/Dt.			MIN. No. /Dt.		VENDER CODE						
S. No.		DESCRIPTION							YES		NO				
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.															
2. Heat treatment cut sample enclosed.															
3. Part produced with regular production process.															
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION	
					1	2	3	4	5	6	7	8	9	10	Δ O X
01	Dim 493.00 (+2.00)	Vernier 0.02	5/Lot												
02	Dim. 8 (±0.20)	Vernier 0.02	5/Lot												
03	Dim. 15 (±0.20)	Vernier 0.02	5/Lot												
04	Dim. 218 (+0.50)	Vernier 0.02	5/Lot												
05	Dia. 6.5 (+0.30)	Vernier 0.02	5/Lot												
06	Dia. 6.4 (±0.20)	Vernier 0.02	5/Lot												
07	Dia.10 (-0.09)	SPG	5/Lot												
08	Dim. 39 (±0.50)	Vernier 0.02	5/Lot												
09	Dim 1.25 (+0.06)	Vernier 0.02	5/Lot												
10	Chmfer 1X45°, proper welding	Visual	100%												
△ =Under Devation, O = OK, X = Segeregated															
INSPECTED BY								APPROVED BY							
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters : Identification Mark/Location : 2 Lot segeregated for 'X' marked dimation 3 Gauges are available & calibrated.															

YES () NO ()
YES () NO ()