

QP/8.2.4/F03/R-0		FINAL / PRE-DISPATCH INSPECTION REPORT						GREWAL ENGINEERING WORKS								
Part Name : Spacer PTO			ITEM CODE : 93661994			DRG.No :			REPORT NO.			DATE				
Lot Size		Lot No		Challan No/Dt.			MIN. No. /Dt.			VENDER CODE						
S. No.		DESCRIPTION										YES		NO		
		1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.														
		2. Heat treatment cut sample enclosed.														
		3. Part produced with regular production process.														
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION						OBSERVED					DECISION	
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Ø 40.00 (±0.20)	Vernier 0.02	5/Lot													
02	Ø 33.00 (±0.20)	Vernier 0.02	5/Lot													
03	Ø 25.50 (±0.20)	Vernier 0.02	5/Lot													
04	Dim.41.8 (-0.20)	Vernier 0.02	5/Lot													
05	Dim 5 (±0.20)	Vernier 0.02	5/Lot													
06	Radius R1	Radius Gauge	5/Lot													
07	Chamfer 1x45°	Visual	100%													
	No cracks, dents etc.															
△ =Under Devation, O = OK, X = Segeregated INSPECTED BY APPROVED BY																
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters : Identification Mark/Location : 2 Lot segeregated for 'X' marked dimention YES () NO () 3 Gauges are available & calibrated. YES () NO ()																