

QP/8.2.4/F03/R-0			FINAL / PRE-DISPATCH INSPECTION REPORT					GREWAL ENGINEERING WORKS								
Part Name : CONNECTINGLINK			ITEM CODE : 93337418		DRG.No: BC 7413		REPORT NO.			DATE						
Lot Size		Lot No		Challan No/Dt.			MIN. No. /Dt.			VENDER CODE						
S. No.		DESCRIPTION							YES		NO					
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.																
2. Heat treatment cut sample enclosed.																
3. Part produced with regular production process.																
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Ø 2 (+0.2)	Plug Gauge	5/lot													
02	M6	TRG	5/lot													
03	Dim. 303(±1.00)	Vernier 0.02	5/lot													
04	Dim. 52 (±.80)	Vernier 0.02	5/lot													
05	Dim. 30 (±0.50)	Vernier 0.02	5/lot													
06	Dim. 160 (±1.00)	Vernier 0.02	5/lot													
07	Dim. 12 (±0.50)	Vernier 0.02	5/lot													
08	Dim. 8 (±0.30)	Vernier 0.02	5/lot													
09	Proper brazing & Zincplating	Visual	100%													
△ =Under Devation, O = OK, X = Segeregated INSPECTED BY APPROVED BY																
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters: Identification Mark/Location: 2 Lot segeregated for 'X' marked dimention 3 Gauges are available & calibrated.																

YES () NO ()
YES () NO ()