

QP/8.2.4/F03/R-0			FINAL / PRE-DISPATCH INSPECTION REPORT					GREWAL ENGINEERING WORKS									
Part Name : Dowel Pin			ITEM CODE : 1968889		DRG.No : BE 535 4		REPORT NO. PDI-0013		DATE 11.07.2026								
Lot Size 1000		Lot No 01		Challan No/Dt. 26-27/1032 / 11.07.2024			MIN. No. /Dt.		VENDER CODE 302235								
S. No.			DESCRIPTION							YES		NO					
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.										✓							
2. Heat treatment cut sample enclosed.										✓							
3. Part produced with regular production process.										✓							
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION										OBSERVED		DECISION	
					1	2	3	4	5	6	7	8	9	10	Δ	O X	
01	Ø 14 (+.01 /+0.02)	Mic 0.001	5/Lot		14.016	14.017	14.018	14.017	14.018	14.019	14.015	14.019	14.018	14.019		O	
02	Dim 38 (±0.30)	Vernier 0.02	5/Lot		38.00	38.00	37.94	37.88	38.06	38.02	38.04	37.92	38.02	37.88		O	
03	Dim 13..00(±0.10)	Vernier 0.02	5/Lot		13.00	13.00	13.00	13.02	13.00	12.98	13.02	12.96	13.04	12.98		O	
04	Hard & Temp. 32-38 HRC	H / Tester	5/Lot		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK		O	
05	Chemfer 1×45°,4 X20°Visual no burs, no rust		100%		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK		O	
△ =Under Devation, O = OK, X = Segeregated INSPECTED BY APPROVED BY																	
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters: All dimensions as per drawing Identification Mark/Location: Sticker on box 2 Lot segeregated for 'X' marked dimation 3 Gauges are available & calibrated.																	
YES (✓) NO () YES (✓) NO ()																	