

QP/8.2.4/F03/R-0

FINAL / PRE-DISPATCH INSPECTION REPORT

GREWAL ENGINEERING WORKS

Part Name : Cleviss pin	ITEM CODE : 93337250	DRG.No : BC 7254	REPORT NO. : 13107	DATE : 13/07/2026
Lot Size : 600 HBS	Lot No 01	Challan No/Dt. 1045	VENDER CODE 302235	
S. No.	DESCRIPTION	YES	NO	

- Lot visually checked for crack, damage, Tool marks. Burs. Rust, Blow holes, weld defects.
- Heat treatment cut sample enclosed.
- Part produced with regular production process.

S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION OBSERVED										DECISION	
				1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Ø 8 (-0.09)	Mic 0.02	5/Lot	7.96	7.94	7.97	7.96	7.98						0	
02	Ø 2 H13 (+0.14)	Plug Gauge	5/Lot	OK	OK	OK	OK	OK						0	
03	Dim.41.5 (+0.20)	Vernier 0.02	5/Lot	41.61	41.58	41.62	41.59	41.58						0	
04	Dim.45 (±0.5)	Vernier 0.02	5/Lot	45.01	45.13	45.11	45.14	45.10						0	
05	Dia 14 (±0.20)	Vernier 0.02	5/Lot	13.96	13.92	13.98	13.94	13.96						0	
06	Zinc Passivation (White trivalent)	Visual	100%	OK	OK	OK	OK	OK						0	

Δ = Under Deviation, O = OK, X = Segeregated

INSPECTED BY:  APPROVED BY: 

NOTE : 1. Following parameters have been checked 100 % & identification mark put on all pieces.

Parameters:

Identification Mark/Location:

- Lot segregated for 'X' marked dimension
- Gauges are available & calibrated.

YES ()	NO (✓)
YES (✓)	NO ()