

QP/8.2.4/F03/R-0		FINAL / PRE-DISPATCH INSPECTION REPORT				GREWAL ENGINEERING WORKS										
Part Name : Dowel Pin		ITEM CODE : 1968889		DRG.No : BE 535 4		REPORT NO. PDI-0015		DATE 11.07.2026								
Lot Size 1000		Lot No 01		Challan No/Dt. 26-27/1032 / 11.07.2026		MIN. No. /Dt.		VENDER CODE 302235								
S. No.		DESCRIPTION								YES		NO				
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.										✓						
2. Heat treatment cut sample enclosed.										✓						
3. Part produced with regular production process.										✓						
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION OBSERVED										DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Ø 14 (+.01 /+0.02)	Mic 0.001	5/Lot		14.015	14.018	14.017	14.016	14.015	14.017	14.016	14.018	14.017	14.018		0
02	Dim 38 (±0.30)	Vernier 0.02	5/Lot		37.98	37.94	37.92	37.96	37.94	38.00	37.98	37.88	37.74	38.00		0
03	Dim 13..00(±0.10)	Vernier 0.02	5/Lot		12.96	12.98	12.96	12.94	13.00	13.02	13.02	12.98	12.94	12.94		0
04	Hard & Temp. 32-38 HRC	H / Tester	5/Lot		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK		0
05	Chemfer 1×45°,4 X20°Visual no burs, no rust		100%		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK		0
△ =Under Devation, O = OK, X = Segeregated INSPECTED BY APPROVED BY																
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters: All dimensions as per drawing Identification Mark/Location: Sticker on box 2 Lot segeregated for 'X' marked dimation 3 Gauges are available & calibrated.																
YES (✓) NO () YES (✓) NO ()																