

QP/8.2.4/F03/R-0		FINAL / PRE-DISPATCH INSPECTION REPORT						GREWAL ENGINEERING WORKS								
Part Name : Push Rod		ITEM CODE : 93719080		DRG.No : DA 9084		REPORT NO.		DATE								
Lot Size		Lot No		Challan No/Dt.		MIN. No. /Dt.		VENDER CODE								
S. No.		DESCRIPTION						YES		NO						
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.																
2. Heat treatment cut sample enclosed.																
3. Part produced with regular production process.																
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	A/F 8 (-0.20)	Vernier 0.02	5/lot													
02	Dim. 20 (+2.00) (Threading length)	Vernier 0.02	5/lot													
03	Dim. 30 (±1.00)	Vernier 0.02	5/lot													
04	Dim. 5.5 (±0.20)	Vernier 0.02	5/lot													
05	M 6	TRG	5/lot													
06	R 15 (±1.00)	R G	5/lot													
07	Hard & Temp. (22-29Hrc)	H / Tester	5/Lot													
08	Hardness (55-61Hrc)	Hard Tester	5/Lot													
09	Case depth (1.00/2.00)	H/treat report	1/Lot													
10	Zn plating.Vender Code as "G"	Visual	100 %													
△ =Under Devation, O = OK, X = Segeregated																
INSPECTED BY								APPROVED BY								
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters : Identification Mark/Location : 2 Lot segeregated for 'X' marked dimention 3 Gauges are available & calibrated.																

YES () NO ()

YES () NO ()