

QP/8.2.4/F03/R-0		FINAL / PRE-DISPATCH INSPECTION REPORT				GREWAL ENGINEERING WORKS										
Part Name : PinDowel		ITEM CODE : 93662020		DRG.No : CF 2024		REPORT NO.		DATE								
Lot Size		Lot No		Challan No/Dt.		MIN. No. /Dt.		VENDER CODE								
S. No.		DESCRIPTION						YES		NO						
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.																
2. Heat treatment cut sample enclosed.																
3. Part produced with regular production process.																
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Ø 14 (+.007 /+0.018)	Mic 0.001	5/Lot													
02	Dim 100 (±0.30)	Vernier 0.02	5/Lot													
03	Dim 6..00 (±0.10)	Vernier 0.02	5/Lot													
04	Hard & Temp. 35-40 HRc	H / Tester	5/Lot													
05	Chemfer 1×45°, 7 X10° no burs, no rust	Visual	100%													
△ =Under Devation, O = OK, X = Segeregated																
INSPECTED BY								APPROVED BY								
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters : Identification Mark/Location : 2 Lot segeregated for 'X' marked dimention 3 Gauges are available & calibrated.																

YES () NO ()

YES () NO ()

87