

QP/8.2.4/F03/R-0		FINAL / PRE-DISPATCH INSPECTION REPORT				GREWAL ENGINEERING WORKS										
Part Name Fulcrum Pin		ITEM CODE : 93321198		DRG.No :BB 1194		REPORT NO.		DATE								
Lot Size		Lot No		Challan No/Dt.		MIN. No. /Dt.		VENDER CODE								
S. No.		DESCRIPTION						YES		NO						
		1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.														
		2. Heat treatment cut sample enclosed.														
		3. Part produced with regular production process.														
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Dim.45 (±0.30)	Vernier 0.02	5/Lot													
02	M 10X1.5	T R G	5/Lot													
03	Ø 12h11 (-0.11)	Mic 0.01	5/Lot													
04	Dim.27.3 (+0.20)	Vernier 0.02	5/Lot													
05	A/F 17 (-0.27)	Vernier 0.01	5/Lot													
06	Chmfers & No dents	Visual	100%													
	&burs,Zinc Passivation															
△ =Under Devation, O = OK, X = Segeregated INSPECTED BY APPROVED BY																
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters : Identification Mark/Location : 2 Lot segeregated for 'X' marked dimention 3 Gauges are available & calibrated.																

YES () NO ()

YES () NO ()

105