

QP/8.2.4/F03/R-0			FINAL / PRE-DISPATCH INSPECTION REPORT					GREWAL ENGINEERING WORKS							
Part Name : Dowel Pin			ITEM CODE : 1968889		DRG.No : BE 535 4		REPORT NO. PDI-0014		DATE 11.07.2026						
Lot Size 1000		Lot No UI-LOT-9		Challan No/Dt. 26-27/1032 / 11.07.2026			MIN. No. /Dt.		VENDER CODE 302235						
S. No.			DESCRIPTION							YES		NO			
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.										✓					
2. Heat treatment cut sample enclosed.												✓			
3. Part produced with regular production process.										✓					
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION OBSERVED										DECISION	
					1	2	3	4	5	6	7	8	9	10	Δ O X
01	Ø 14 (+.01 /+0.02)	Mic 0.001	5/Lot		14.015	14.019	14.015	14.017	14.017	14.017	14.018	14.015	14.016	14.017	O
02	Dim 38 (±0.30)	Vernier 0.02	5/Lot		38.20	38.08	38.04	38.00	37.94	38.06	38.20	37.96	38.16	38.06	O
03	Dim 13..00(±0.10)	Vernier 0.02	5/Lot		13.08	13.04	13.04	13.00	13.08	13.02	13.08	13.04	13.04	13.02	O
04	Hard & Temp. 32-38 HRC	H / Tester	5/Lot		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	O
05	Chemfer 1×45°,4 X20°Visual no burs, no rust		100%		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	O
△ =Under Devation, O = OK, X = Segeregated INSPECTED BY Ramesh Kumar APPROVED BY S. Grewal															
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters: All dimensions as per drawing Identification Mark/Location: Sticker on box 2 Lot segeregated for 'X' marked dimention 3 Gauges are available & calibrated.															

YES () NO (✓)
 YES (✓) NO ()

72