

QP/8.2.4/F03/R-0		FINAL / PRE-DISPATCH INSPECTION REPORT				GREWAL ENGINEERING WORKS										
Part Name : Dowel Pin		ITEM CODE : 1968889		DRG.No : BE 535 4		REPORT NO. PDI-0007		DATE 11.07.2026								
Lot Size 1000		Lot No 01-LOT-1		Challan No/Dt. 26-27/1032 / 11.07.2026		MIN. No. /Dt.		VENDER CODE 302235								
S. No.		DESCRIPTION						YES		NO						
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.								✓								
2. Heat treatment cut sample enclosed.								✓								
3. Part produced with regular production process.								✓								
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Ø 14 (+.01 /+0.02)	Mic 0.001	5/Lot		14.014	14.012	14.015	14.012	14.013							0
02	Dim 38 (±0.30)	Vernier 0.02	5/Lot		37.90	38.06	37.94	37.76	37.92							0
03	Dim 13..00(±0.10)	Vernier 0.02	5/Lot		13.02	13.02	12.98	12.96	13.02							0
04	Hard & Temp. 32-38 HRC	H / Tester	5/Lot		OK	OK	OK	OK	OK							0
05	Chemfer 1×45°,4 X20°Visual no burs, no rust		100%		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK		0
△ =Under Devation, O = OK, X = Segeregated INSPECTED BY Ramesh Kumar APPROVED BY S. Grewal																
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters: All dimensions as per drawing Identification Mark/Location: Sticker on box 2 Lot segeregated for 'X' marked dimation 3 Gauges are available & calibrated. YES (✓) NO () YES (✓) NO ()																