

QP/8.2.4/F03/R-0		FINAL / PRE-DISPATCH INSPECTION REPORT								GREWAL ENGINEERING WORKS						
Part Name : GUIDE PIN			ITEM CODE : 1011716		DRG.No : 020625/b		REPORT NO.		DATE							
Lot Size		Lot No		Challan No/Dt.		MIN. No. /Dt.		VENDER CODE								
S. No.		DESCRIPTION								YES		NO				
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.																
2. Heat treatment cut sample enclosed.																
3. Part produced with regular production process.																
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Dim 19..5(±0.20)	Vernier 0.02	5/Lot													
02	Dim 13(±0.20)	Vernier 0.02	5/Lot													
03	Dia 6(-0.30)	Vernier 0.02	5/Lot													
04	Dia 6.3(±0.10)	Vernier 0.02	5/Lot													
05	Dim 5(±0.50)	Vernier 0.02	5/Lot													
06	Dim 8.5(±0.20)	Vernier 0.02	5/Lot													
07	Chemfer (1 X 45°)	Visual	5/Lot													

△ =Under Devation, O = OK, X = Segeregated

INSPECTED BY

APPROVED BY

NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces.

Parameters :

Identification Mark/Location :

2 Lot segeregated for 'X' marked dimention

3 Gauges are available & calibrated.

YES ()

NO ()

YES ()

NO ()

1