

QP/8.2.4/F03/R-0			FINAL / PRE-DISPATCH INSPECTION REPORT					GREWAL ENGINEERING WORKS							
Part Name : Dowel Pin			ITEM CODE : 1968889		DRG.No : BE 535 4		REPORT NO. PDI-0009		DATE 11.07.2026						
Lot Size 1000		Lot No 01		Challan No/Dt. 26-27/1032 / 11.07.2026			MIN. No. /Dt.		VENDER CODE 302235						
S. No.			DESCRIPTION							YES		NO			
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.										✓					
2. Heat treatment cut sample enclosed.										✓					
3. Part produced with regular production process.										✓					
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION	
					1	2	3	4	5	6	7	8	9	10	Δ O X
01	Ø 14 (+.01 /+0.02)	Mic 0.001	5/Lot		14.013	14.013	14.011	14.015	14.013						0
02	Dim 38 (±0.30)	Vernier 0.02	5/Lot		38.26	38.12	38.16	38.08	38.08						0
03	Dim 13..00(±0.10)	Vernier 0.02	5/Lot		13.02	12.92	12.94	12.94	12.92						0
04	Hard & Temp. 32-38 HRC	H / Tester	5/Lot		OK	OK	OK	OK	OK						0
05	Chemfer 1×45°,4 X20°Visual no burs, no rust		100%		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	0
△ =Under Devation, O = OK, X = Segeregated															
INSPECTED BY								APPROVED BY							
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters: All dimensions as per drawing Identification Mark/Location: Sticker on box 2 Lot segeregated for 'X' marked dimation 3 Gauges are available & calibrated.															

YES (✓) NO ()
YES (✓) NO ()