

QP/8.2.4/F03/R-0			FINAL / PRE-DISPATCH INSPECTION REPORT					GREWAL ENGINEERING WORKS								
Part Name : Dowel Pin			ITEM CODE : 1968889		DRG.No : BE 535 4		REPORT NO. PDI-0010		DATE 11.07.2026							
Lot Size 1000		Lot No 01		Challan No/Dt. 26-27/032 / 11.07.2026			MIN. No. /Dt.		VENDER CODE 302235							
S. No.			DESCRIPTION							YES		NO				
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.										✓						
2. Heat treatment cut sample enclosed.										✓						
3. Part produced with regular production process.										✓						
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION					OBSERVED					DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Ø 14 (+.01 /+0.02)	Mic 0.001	5/Lot		14.014	14.017	14.013	14.016	14.014							O
02	Dim 38 (±0.30)	Vernier 0.02	5/Lot		37.96	38.14	38.02	37.98	38.08							O
03	Dim 13..00(±0.10)	Vernier 0.02	5/Lot		12.96	12.98	12.98	12.98	13.00							O
04	Hard & Temp. 32-38 HRC	H / Tester	5/Lot		OK	OK	OK	OK	OK							O
05	Chemfer 1×45°,4 X20°Visual no burs, no rust		100%		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK		O
△ =Under Devation, O = OK, X = Segeregated																
INSPECTED BY								APPROVED BY								
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters: All dimensions as per drawing Identification Mark/Location: Sticker on box 2 Lot segeregated for 'X' marked dimention 3 Gauges are available & calibrated.																

YES (✓) NO ()

YES (✓) NO ()