

QP/8.2.4/F03/R-0			FINAL / PRE-DISPATCH INSPECTION REPORT				GREWAL ENGINEERING WORKS									
Part Name : Dowel Pin			ITEM CODE : 1968889		DRG.No : BE 535 4		REPORT NO. <i>PDI-0017</i>		DATE <i>11.07.2026</i>							
Lot Size <i>1000</i>		Lot No <i>01</i>		Challan No/Dt. <i>26-27/1032 / 11.07.2026</i>				MIN. No. /Dt.		VENDER CODE <i>302235</i>						
S. No.			DESCRIPTION							YES		NO				
1. Lot visually checked for crack, damage, Tool marks. Burs, Rust, Blow holes, weld defects.										✓						
2. Heat treatment cut sample enclosed.												✓				
3. Part produced with regular production process.										✓						
S.No	Specified Dimension	Inspection Method	Freq.	DIMENSION OBSERVED										DECISION		
					1	2	3	4	5	6	7	8	9	10	Δ	O X
01	Ø 14 (+.01 /+0.02)	Mic 0.001	5/Lot		<i>14.015</i>	<i>14.014</i>	<i>14.013</i>	<i>14.013</i>	<i>14.013</i>	<i>14.015</i>	<i>14.016</i>	<i>14.014</i>	<i>14.018</i>	<i>14.015</i>	<i>0</i>	
02	Dim 38 (±0.30)	Vernier 0.02	5/Lot		<i>38.24</i>	<i>38.12</i>	<i>38.06</i>	<i>38.06</i>	<i>37.98</i>	<i>37.94</i>	<i>38.14</i>	<i>37.98</i>	<i>37.90</i>	<i>38.22</i>	<i>0</i>	
03	Dim 13..00(±0.10)	Vernier 0.02	5/Lot		<i>13.00</i>	<i>13.02</i>	<i>12.98</i>	<i>13.02</i>	<i>12.96</i>	<i>12.96</i>	<i>13.00</i>	<i>12.96</i>	<i>12.98</i>	<i>12.96</i>	<i>0</i>	
04	Hard & Temp. 32-38 HRC	H / Tester	5/Lot		<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>0</i>	
05	Chemfer 1×45°,4 X20°Visual no burs, no rust		100%		<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>OK</i>	<i>0</i>	
△ =Under Devation, O = OK, X = Segeregated																
INSPECTED BY								APPROVED BY								
NOTE : 1. Following paremeters have been checked 100 % & identification mark put on all pieces. Parameters: <i>All dimensions as per drawing</i> Identification Mark/Location: <i>Sticker on box</i> 2 Lot segeregated for 'X' marked dimation 3 Gauges are available & calibrated.																

YES () NO (✓)
YES (✓) NO ()